

September 16, 2026

ALL 2026 CONSTRUCTION UPDATE | F3 Networks Canada Inc. Fibre Network Project Fall 2026 Update

In 2025 and 2026, F3 Networks Canada Inc. (F3) installed fibre optic infrastructure in neighbourhoods across The City. As the current phase of the project nears completion, residents in some areas may continue to notice construction crews completing service connections, backfill remediation, hard surface restoration, and general clean-up activities.

Current work is focused on the final stages of construction and restoration within select neighbourhoods. Residents may also see hydroseeding crews returning to restore disturbed boulevards and grassed areas. Subject to weather and scheduling, all work in areas where construction has commenced is expected to be completed by late October 2026. We thank residents for their patience as this work is finalized.

1. What kind of work is currently being completed? F3 is completing the final phases of their 2026 fibre installation and restoration, including:

- Service connections to properties
- Backfilling and site cleanup
- Sidewalk and driveway repairs
- Hydroseeding of disturbed boulevards and grassed areas
- Final inspections and project wrap-up activities

2. What can I expect in my neighbourhood? Residents may notice:

- Crews completing service connections
- Backfilling and restoration activities in boulevards and front yards
- Sidewalk and driveway repair work
- Hydroseeding crews restoring grassed areas
- Light equipment and materials onsite
- Short-term disruptions while work is completed

3. What areas are still under construction? The remaining 2026 work is concentrated in the following areas:

Kentwood

- Backfill remediation work is approximately 90% complete
- Total completion is expected by the end of September

Inglewood

- Service connection and backfill remediation work continues
- Drilling activities are complete
- Remaining backend work is expected to continue through mid-October

Laredo

- Drilling activities are complete
- Backfill remediation is complete
- Hard surface sidewalk restoration is expected to be completed by the end of September

4. Why does my yard, boulevard, or sidewalk still look unfinished? Some locations are awaiting final restoration work. Residents may continue to see temporary backfill materials, disturbed surfaces, or incomplete hard surface repairs while construction activities are wrapped up. These areas are expected to receive final restoration before project completion.

5. What restoration work will still occur? Following construction activities, crews will complete:

- Hydroseeding of disturbed boulevard and grassed areas
- Restoration of soft surface areas
- Sidewalk and hard surface repairs
- Patching of outstanding driveway cores
- Site cleanup and final inspections

Outstanding driveway core patching is expected to occur between late September and October.

6. Will crews need access to my property? Crews may require access to areas where fibre infrastructure was installed or where restoration work is required. They will focus only on impacted areas and will minimize disruption as much as possible.

7. When will all work be completed? F3 currently expects all construction and restoration work in areas where construction has commenced to be completed by late October 2026, weather permitting. This includes:

- Service connections
- Soft surface restoration
- Hydroseeding
- Sidewalk and driveway repairs
- General project cleanup

In neighbourhoods where no construction has commenced to date, it is anticipated that work may begin there in 2027.

8. What if my property was missed or not restored properly? If you believe your property was missed or has not been restored to an acceptable condition, you can contact F3 directly by email or call **844-390-9100**.

9. Will construction continue through the winter? Currently, F3 does not anticipate any fibre construction activity occurring during the winter months.

Pending scheduling and weather conditions, construction activities are tentatively expected to resume in early Spring 2027.

10. Who is responsible for this work? F3 is responsible for completing restoration related to its fibre installation and construction activities.

11. Is The City involved? The City is aware of the project and expects restoration work to be completed in accordance with approved standards.

12. What are you doing to ensure this is done properly?

- Restoration work will be inspected and verified upon completion
- Hydroseeding and surface remediation will be completed where required
- Hard surface repairs will be completed to approved standards
- Follow-up work will occur if issues are identified

13. What if I don't want fibre service? You are not required to sign up for fibre service to have restoration work completed.

14. How do I sign up for fibre service if I want it? Residents interested in a free fibre connection can use the QR code provided in F3's notice or contact F3 directly by email or by calling **844-390-9100**.